




# DOWNTOWN SIDEWALK IMPROVEMENT PROJECT

## PHASE 3 & S. PARK- JAN 2 UPDATE



### WORK COMPLETED DECEMBER 11 – DECEMBER 29

- Completed improvements along St. Charles Road
- Poured concrete roadway on South Park Avenue
- Placed sidewalks on South Park Avenue
- Installed temporary lighting on South Park Avenue

### WORK ANTICIPATED NEXT 2 WEEKS JANUARY 2 - JANUARY 12

- Continue concrete work
- Begin installation of lighting and traffic signal improvements
- Place permanent pavement markings on St. Charles Road

## STAY INFORMED

The Village will issue project updates through an online e-newsletter and "notify me" text or email messages.

Sign up for these update at [villageoflombard.org/sidewalkproject](http://villageoflombard.org/sidewalkproject) or scan the code.



REFER TO PROJECT SCHEDULE AND MAP ON PAGE 2



**RESIDENT ENGINEER**  
MATT CHAMPINE, PE - THOMAS ENGINEERING GROUP  
(248)756-2626; [MATT@THOMAS-ENGINEERING.COM](mailto:MATT@THOMAS-ENGINEERING.COM)

[WWW.VILLAGEOFLOMBARD.ORG/SIDEWALKPROJECT](http://WWW.VILLAGEOFLOMBARD.ORG/SIDEWALKPROJECT)



# DOWNTOWN SIDEWALK IMPROVEMENT PROJECT

## PROJECT MAP


## PHASE 3 & S. PARK AVE



VILLAGE OF LOMBARD  
Downtown Sidewalk Rehabilitation

Sidewalk Rehabilitation Phases

Phase 1 Phase 2 Phase 3 S. Park Ave



### PHASE 1 & 2

April 17 - Aug 27

North side of St. Charles Road from Elizabeth Street to Craig Place

### PHASE 3

Aug 28 - Nov 17

South side of St. Charles Road from Elizabeth Street to Garfield Street

### S. PARK AVE

Nov 13 - Jan 12

S. Park Avenue from St. Charles Road to Michael McGuire Drive.



**RESIDENT ENGINEER**  
MATT CHAMPINE, PE - THOMAS ENGINEERING GROUP  
(248)756-2626; MATT@THOMAS-ENGINEERING.COM

[WWW.VILLAGEOFLOMBARD.ORG/SIDEWALKPROJECT](http://WWW.VILLAGEOFLOMBARD.ORG/SIDEWALKPROJECT)